

**Grantee: Jefferson County, AL**

**Grant: B-08-UN-01-0001**

**October 1, 2010 thru December 31, 2010 Performance Report**

---



**Grant Number:**

B-08-UN-01-0001

**Obligation Date:****Award Date:****Grantee Name:**

Jefferson County, AL

**Contract End Date:**

03/17/2013

**Review by HUD:**

Reviewed and Approved

**Grant Amount:**

\$2,237,876.00

**Grant Status:**

Active

**QPR Contact:**

Robert Newbill

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$2,237,876.00

## Disasters:

### Declaration Number

No Disasters Found

## Narratives

### Areas of Greatest Need:

A review of Jefferson County's overall situation indicates that for the purposes of this grant application, a large portion of the County exceeds the NSP program requirements for eligibility. Jefferson County will work within these areas where feasible but will not reject other areas of foreclosure concentration not shown under the Priority Areas of Greatest Need. The foreclosure data presented was gathered from multiple sources but, due to time constraints, should not be considered all inclusive. Foreclosure data is not static and may change rapidly with market conditions. For the purpose of this application, the summary needs data was used for identifying geographic areas of greatest need in Jefferson County. Greatest needs within the County's jurisdiction was defined through the use of available data including the: (a) Greatest percentage of home foreclosures; (b) Highest percentage of homes financed by sub-prime mortgage related loans; and (c) Identified by the State or unit of general local government as likely to face a significant rise in the rate of home foreclosures. Areas have been selected as Priority Areas of Greatest Need for the use of NSP funds within Jefferson County. First you will see the Priority Areas of Greatest Needs which show most, though not all the factors which were included in the analysis. Among factors considered where the Current Rate of Foreclosure, the Estimated Foreclosure Abandonment Risk Score, Income Eligibility, High Cost Loan Rate, 18 Month Problem Foreclosure Rate and USPS Residential Vacancy Rate among others. The Priority Areas of Greatest Needs are centered in multiple areas of the Jefferson County Community Development Consortium with the Consortium consisting of all of Jefferson County outside of the cities of Birmingham, Bessemer, Hoover, County Line, West Jefferson, Argo and Sumiton.

### Distribution and Uses of Funds:

Jefferson County intends to make loans to one or more non-profit entities (the "Developer") pursuant to Section 2301 (c)(3)(A) of the NSP Notice published in the Federal Register on October 6, 2008. The purpose of the loans will be to finance the purchase of foreclosed upon homes and residential properties for rehabilitation (or redevelopment) and resale to low, moderate and middle-income homebuyers. The loans will be secured by a promissory note and mortgage. Upon completion of the rehabilitation (or redevelopment), the Developer will sell each property to an NSP income eligible homebuyer and take back a mortgage (i.e. a promissory note secured by a lien on the property). The payments received by the Developer on the mortgages will be used by it in accordance with NSP requirements to finance the purchase and rehabilitation (or redevelopment) of additional foreclosed upon properties for subsequent resale to NSP income eligible homebuyers. The Developer will take back a mortgage on each sale. The terms of the NSP loan may provide for no interest and no principal amortization until the maturity date, and may contain such terms as may be negotiated between the Developer and Jefferson County, subject to compliance with applicable NSP requirements. The NSP loan terms will also provide for forgiveness of the Developer's repayment obligations, in whole or in part, upon completion of the approved activities, as specified in the NSP loan agreement, in accordance with NSP requirements. Selection of Properties Jefferson County or its sub-recipient/developers will use current foreclosure lists for the acquisition of properties. The emphasis will be placed on HUD foreclosures. Discount Rates A discount rate of 5% for individual purchases will be applied and 15% for purchases in aggregate. Aggregate purchases for NSP are defined as all properties that an NSP grantee purchases with its entire NSP grant. Arranging to purchase multiple properties in bulk may not have much effect on meeting the individual and aggregate purchase discount requirements. The individual discount requirement still applies to each individual house and an appraisal is required for each house. Sales Price of Properties All abandoned or foreclose-upon homes or residential properties that are purchased, redeveloped, or otherwise sold to an individual as a primary residence shall be sold at an amount equal to or less than the cost to acquire and redevelop or rehabilitate such homes or properties up to decent, safe, and habitable conditions. (Sales and closing costs are eligible NSP redevelopment or rehabilitation costs.) The maximum sales price for a property shall be determined by aggregating all costs of acquisition, rehabilitation, and redevelopment (including related activity delivery costs, which generally may include, among other items, costs related to the sale of the property). In no instance shall the sales price exceed appraised value as determined by a qualified appraiser Certified by the State of Alabama and acceptable to Jefferson County. Rehabilitation Standards Any work performed with NSP funds will comply with the 2003 International Building Code and the 2003 International Residential Building Codes as published by the International Code Council except those specifically altered by



“The Special Provisions” promulgated by the Inspections Services Department of Jefferson County, Alabama. Rehabilitation Rehabilitation will be undertaken

**Distribution and and Uses of Funds:**

by Jefferson County’s sub-recipients/developers in compliance with all applicable Federal and state laws and procedures. The scope of work for units to be rehabilitation will be determined by Jefferson County Sr. Housing Rehabilitation Specialist who will also undertake all inspections. Affordability Jefferson County has adopted the HOME Program affordability standards found at 24 CFR 92.252 (a), (c), (e), and (f), and 24 CFR 92.254 to meet the continued affordability standards of the Neighborhood Stabilization Program. Utilizing these standards, Jefferson County will ensure that all NSP assisted housing remains affordable to individuals or families whose incomes do not exceed 120 percent of area median income or, for units originally assisted with funds under the requirements of section 2301 (f)(3)(A)(ii), remain affordable to individuals and families whose incomes do not exceed 50 percent of area median income. Enforcement Mechanisms HOME rules require that assisted properties remain affordable for a specific period of time (5, 10, 15 or 20 years), depending on the activity and the level of funds invested. Participating Jurisdictions are required to place certain restrictions on assisted properties in order to preserve affordable housing in their communities. Restrictions involving the period of affordability will be incorporated in a deed restriction and/or mortgage documents or other appropriate and binding documents (Note: covenants on land may be used in lieu of deed restrictions). Buyers/Renters will be selected and applications processed by those entities participating in this program complying with all applicable rules, laws and procedures. Files will be submitted to Jefferson County for review and approval.

**Definitions and Descriptions:**

Jefferson County has issued Requests for Proposals for potential developers wishing to participate in the NSP program. Through this process, Greater Birmingham Habitat for Humanity was the developer selected for NSP>

**Low Income Targeting:**

Jefferson County has set aside \$560,000.00 for the low income targeting setaside.

**Acquisition and Relocation:**

All acquisition is voluntary and Jefferson County will comply, where applicable, with application laws, rules and regulations governing relocation.

**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$1,128,930.00
<b>Total Budget</b>	\$0.00	\$1,128,930.00
<b>Total Obligated</b>	\$17,236.36	\$1,127,633.36
<b>Total Funds Drawdown</b>	\$291,593.78	\$815,292.53
<b>Program Funds Drawdown</b>	\$291,593.78	\$815,292.53
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$288,508.83	\$812,207.58
<b>Match Contributed</b>	\$0.00	\$0.00



## Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$0.00	\$57,036.29
Limit on State Admin	\$0.00	\$57,036.29

## Progress Toward Activity Type Targets

## Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$559,469.00	\$746,597.46

## Overall Progress Narrative:

Jefferson County has an agreement with Greater Birmingham Habitat for Humanity (Habitat) to acquire, rehabilitate and sell foreclosed properties to qualified buyer. Habitat has undertaken an extensive marketing program designed to solicit applications in a manner compliant with the Fair Housing Act. They advertise in English and Spanish and have application workshops in English and Spanish. When closing on a loan for an Hispanic household (HOME) Habitat had the foresight to make sure a Spanish language interpreter was present so that the household understood the closing process. While this was a HOME activity it does show the extent that Habitat has gone to Affirmatively Further Fair Housing. Habitat is a leader in Affirmatively Furthering Fair Housing working with multiple races along with the disabled and Hispanic households.

All funds have been obligated and work continues to complete renovations and make final selection of buyers into the renovated/closing sales) homes. To-date, 3 homes have been sold to homeowners. The homes sold are 904 Rich Road (Activity #'s 108, 109 & 110), 3030 Wood Circle (Activity #'s 105, 106 & 107) and 4212 Fieldstone Drive (Activity #'s 101, 102 & 104). Demographics for these activities are as follows:

# of single family homes completed and sold to date: 3

Female head of households: 2

Race: 2-African American and 1-Mixed Race (African American/White)

% of Median: Varies from 52-71% of median.

Average Size of Household: 4

The first and second quarters of 2011 will see a significant increase in sales to qualified buyers.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Administration	\$19,659.95	\$223,787.00	\$57,036.29
2, Program Delivery	\$0.00	\$51,000.00	\$2,809.55



3, Acquisition	\$176,774.95	\$1,201,985.72	\$1,020,155.26
4, Rehabilitation	\$95,158.88	\$761,103.28	\$210,766.43



## Activities

**Grantee Activity Number:** 100  
**Activity Title:** General Administration

**Activity Category:**

Administration

**Project Number:**

1

**Projected Start Date:**

03/09/2009

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

09/30/2012

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Community Dev.

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2010**

N/A

**To Date**

\$223,787.00

**Total Budget**

\$0.00

\$223,787.00

**Total Obligated**

\$0.00

\$223,787.00

**Total Funds Drawdown**

\$19,659.95

\$57,036.29

**Program Funds Drawdown**

\$19,659.95

\$57,036.29

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$19,659.95

\$57,036.29

Jefferson County Community Dev.

\$19,659.95

\$57,036.29

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

General administrative cost necessary to administer the NSP Program.

**Location Description:**

716 Richard Arrington Jr. Blvd. N Suite A-430 Birmingham, AL 35203

**Activity Progress Narrative:**

Administrative

**Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 101

**Activity Title:** 4212 Fieldstone Dr.

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

03/09/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Program Delivery

**Projected End Date:**

03/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,809.55
<b>Program Funds Drawdown</b>	\$0.00	\$2,809.55
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,809.55
Jefferson County Commission	\$0.00	\$0.00
Jefferson County Community Dev.	\$0.00	\$2,809.55
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program Delivery related to the rehabilitation of foreclosed residential properties.

**Location Description:**

4212 Fieldstone Crive, Centerpoint 35215

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/18
<b>Total acquisition compensation to</b>	0	0/16



#Units with solar panels	0	0/0
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/0
#Units deconstructed	0	0/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 102

**Activity Title:** 4212 Fieldstone Drive, 35215

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

03/09/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

03/08/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$67,872.50
<b>Total Budget</b>	\$0.00	\$67,872.50
<b>Total Obligated</b>	\$0.00	\$70,700.00
<b>Total Funds Drawdown</b>	\$0.00	\$67,872.50
<b>Program Funds Drawdown</b>	\$0.00	\$67,872.50
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$67,872.50
Jefferson County Commission	\$0.00	\$67,872.50
Jefferson County Community Dev.	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed residential properties for sell to qualified buyers.

**Location Description:**

4212 Fieldstone Drive in Centerpoint, AL.

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-4	1/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	5/18



Total acquisition compensation to 0 5/16

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-4		1/53	
# of Singlefamily Units	1		1/53	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 104

**Activity Title:** 4212 Fieldstone Drive

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

4

**Project Title:**

Rehabilitation

**Projected Start Date:**

03/09/2009

**Projected End Date:**

03/08/2013

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Jefferson County Community Dev.

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$33,321.87
<b>Total Budget</b>	\$0.00	\$33,321.87
<b>Total Obligated</b>	\$0.00	\$33,321.87
<b>Total Funds Drawdown</b>	\$0.00	\$33,321.87
<b>Program Funds Drawdown</b>	\$0.00	\$33,321.87
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$33,321.87
Jefferson County Community Dev.	\$0.00	\$33,321.87
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of residential property for sale to qualified low income buyers.

**Location Description:**

Targeted Areas within the Jefferson County Community Development Consortium which consists of all of Jefferson County outside of the Cities of Birmingham, Bessemer and Hoover and the Towns of County Line, West Jefferson, Argo, Sumiton & Helena.

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	0/18
<b>Total acquisition compensation to</b>	0	0/16



#Energy Star Replacement Windows	0	26/204
#Additional Attic/Roof Insulation	0	2/31
#High efficiency heating plants	0	2/17
#Efficient AC added/replaced	0	2/17
#Replaced thermostats	0	2/17
#Replaced hot water heaters	0	2/17
#Light Fixtures (indoors) replaced	0	30/214
#Light fixtures (outdoors) replaced	0	12/72
#Refrigerators replaced	0	2/16
#Clothes washers replaced	0	0/10
#Dishwashers replaced	0	2/12
#Units with solar panels	0	0/0
#Low flow toilets	0	4/38
#Low flow showerheads	0	4/36
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 105  
**Activity Title:** 3030 NE Wood Circle

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

03/08/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$124,039.75
<b>Total Budget</b>	\$0.00	\$124,039.75
<b>Total Obligated</b>	\$0.00	\$124,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$124,039.75
<b>Program Funds Drawdown</b>	\$0.00	\$124,039.75
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$124,039.75
Jefferson County Commission	\$0.00	\$124,039.75
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed property to be sold to qualified homebuyer.

**Location Description:**

3030 NE Wood Circle, Birmingham, AL 35215

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/18
<b>Total acquisition compensation to</b>	0	1/16



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	-1		1/53	
# of Singlefamily Units	1		1/53	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 106

**Activity Title:** 3030 NE Wood Circle

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

4

**Projected Start Date:**

03/08/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehabilitation

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$30,526.30
<b>Total Budget</b>	\$0.00	\$30,526.30
<b>Total Obligated</b>	\$0.00	\$30,526.30
<b>Total Funds Drawdown</b>	\$0.00	\$30,526.30
<b>Program Funds Drawdown</b>	\$0.00	\$30,526.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$30,526.30
Jefferson County Commission	\$0.00	\$30,526.30
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of property acquired through foreclosure.

**Location Description:**

3030 NE Wood Circle, Centerpoint, AL 35215

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b>#Energy Star Replacement Windows</b>	0	0/204
<b>#Additional Attic/Roof Insulation</b>	0	2/31
<b>#High efficiency heating plants</b>	0	2/17
<b>#Efficient AC added/replaced</b>	0	4/17
<b>#Replaced thermostats</b>	0	4/17



#Replaced hot water heaters	0	2/17
#Light Fixtures (indoors) replaced	0	0/214
#Light fixtures (outdoors) replaced	0	0/72
#Refrigerators replaced	0	2/16
#Clothes washers replaced	0	0/10
#Dishwashers replaced	0	2/12
#Units with solar panels	0	0/0
#Low flow toilets	0	4/38
#Low flow showerheads	0	4/36
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 107

**Activity Title:** 3030 NE Wood Circle

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

03/08/2009

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Program Delivery

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson County Commission	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program delivery in support of rehabilitation activity.

**Location Description:**

3030 NE Wood Circle, Centerpoint, AL 35215

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-1	1/53
<b># of Singlefamily Units</b>	1	1/53



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 108

**Activity Title:** 904 Rich Road

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

03/08/2008

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

03/09/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$74,688.01
<b>Total Budget</b>	\$0.00	\$74,688.01
<b>Total Obligated</b>	(\$2,800.00)	\$83,300.00
<b>Total Funds Drawdown</b>	\$3,084.95	\$74,688.01
<b>Program Funds Drawdown</b>	\$3,084.95	\$74,688.01
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$71,603.06
Jefferson County Commission	\$0.00	\$71,603.06
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed property.

**Location Description:**

904 Rich Road, Centerpoint 35215

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/18
<b>Total acquisition compensation to</b>	0	2/16



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 109

**Activity Title:** 904 Rich Road

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

4

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehababilitation

**Projected End Date:**

08/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$68,995.74
<b>Total Budget</b>	\$0.00	\$68,995.74
<b>Total Obligated</b>	\$51,794.72	\$103,554.10
<b>Total Funds Drawdown</b>	\$17,236.36	\$68,995.74
<b>Program Funds Drawdown</b>	\$17,236.36	\$68,995.74
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$17,236.36	\$68,995.74
Jefferson County Commission	\$17,236.36	\$68,995.74
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed property.

**Location Description:**

904 Rich Road, Centerpoint

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b>#Energy Star Replacement Windows</b>	0	26/204
<b>#Additional Attic/Roof Insulation</b>	0	2/31
<b>#High efficiency heating plants</b>	0	2/17
<b>#Efficient AC added/replaced</b>	0	2/17
<b>#Replaced thermostats</b>	0	2/17



#Replaced hot water heaters	0	2/17
#Light Fixtures (indoors) replaced	0	22/214
#Light fixtures (outdoors) replaced	0	12/72
#Refrigerators replaced	0	2/16
#Clothes washers replaced	0	0/10
#Dishwashers replaced	0	2/12
#Units with solar panels	0	0/0
#Low flow toilets	0	4/38
#Low flow showerheads	0	4/36
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 110

**Activity Title:** 904 Rich Road

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

2

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Program Delivery

**Projected End Date:**

08/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
Jefferson County Commission	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program Delivery in support of rehabilitation of foreclosed property. Rehab. details are found in activity # for this property.

**Location Description:**

904 Rich Road, Centerpoint

**Activity Progress Narrative:**

Complete and unit sold to qualified buyer.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-1	1/53
<b># of Singlefamily Units</b>	1	1/53



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 113  
**Activity Title:** 324 22nd Avenue

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

07/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$49,390.00
<b>Total Budget</b>	\$0.00	\$49,390.00
<b>Total Obligated</b>	\$0.00	\$52,990.00
<b>Total Funds Drawdown</b>	\$0.00	\$49,390.00
<b>Program Funds Drawdown</b>	\$0.00	\$49,390.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$49,390.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acqisition of foreclosed property.

**Location Description:**

324 22nd Avenue, 35215

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/18
<b>Total acquisition compensation to</b>	0	2/16



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/53

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	2/20	0/30	2/53	100.00
# of Persons	0	0	0	1/0	0/0	1/0	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** 114

**Activity Title:** 324 22nd Avenue

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

4

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Rehababilitation

**Projected End Date:**

08/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$58,800.46
<b>Total Budget</b>	\$0.00	\$58,800.46
<b>Total Obligated</b>	\$0.00	\$55,000.00
<b>Total Funds Drawdown</b>	\$45,001.21	\$45,001.21
<b>Program Funds Drawdown</b>	\$45,001.21	\$45,001.21
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$45,001.21	\$45,001.21
Jefferson County Commission	\$45,001.21	\$45,001.21
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed property.

**Location Description:**

324 22nd Avenue, 35215

**Activity Progress Narrative:**

Activity underway. Demographics are estiamtes. Dollars are correct.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b>#Energy Star Replacement Windows</b>	0	34/204
<b>#Additional Attic/Roof Insulation</b>	0	2/31
<b>#High efficiency heating plants</b>	0	2/17
<b>#Efficient AC added/replaced</b>	0	2/17
<b>#Replaced thermostats</b>	0	2/17



#Replaced hot water heaters	0	2/17
#Light Fixtures (indoors) replaced	0	30/214
#Light fixtures (outdoors) replaced	0	12/72
#Refrigerators replaced	0	2/16
#Clothes washers replaced	0	0/10
#Dishwashers replaced	0	2/12
#Units with solar panels	0	0/0
#Low flow toilets	0	4/38
#Low flow showerheads	0	4/36
#Units with bus/rail access	0	0/5
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-1	0	-1	1/20	0/30	1/53	100.00
# Owner Households	1	0	1	1/20	0/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 116  
**Activity Title:** 1105 25th Avenue

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

08/31/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$55,000.00
<b>Total Budget</b>	\$0.00	\$55,000.00
<b>Total Obligated</b>	\$0.00	\$58,600.00
<b>Total Funds Drawdown</b>	\$0.00	\$55,000.00
<b>Program Funds Drawdown</b>	\$0.00	\$55,000.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$55,000.00
Jefferson County Commission	\$0.00	\$55,000.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition of foreclosed property.

**Location Description:**

1105 25th Avenue, 35023

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/18
<b>Total acquisition compensation to</b>	0	2/16



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-1	0	-1	1/20	0/30	1/53	100.00
# Owner Households	1	0	1	1/20	0/30	1/53	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 124

**Activity Title:** 635 NW 16th Terrace

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

2

**Project Title:**

Program Delivery

**Projected Start Date:**

08/01/2010

**Projected End Date:**

12/31/2010

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$3,000.00
<b>Total Budget</b>	\$0.00	\$3,000.00
<b>Total Obligated</b>	\$0.00	\$3,000.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Program Delivery in support of rehabilitation of foreclosed property. Rehab. details are found in activity # for this property.

**Location Description:**

635 NW 16th Terrace, 35215

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	2/51

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/53



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Grantee Activity Number:** 128

**Activity Title:** 2039 Willow Glenn Drive

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

06/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

09/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

**Total Projected Budget from All Sources**

**Total Budget**

**Total Obligated**

**Total Funds Drawdown**

**Program Funds Drawdown**

**Program Income Drawdown**

**Program Income Received**

**Total Funds Expended**

Jefferson County Commission

**Match Contributed**

**Oct 1 thru Dec 31, 2010**

N/A

\$0.00

\$0.00

\$107,800.00

\$107,800.00

\$0.00

\$0.00

\$107,800.00

\$107,800.00

\$0.00

**To Date**

\$107,800.00

\$107,800.00

\$112,500.00

\$107,800.00

\$107,800.00

\$0.00

\$0.00

\$107,800.00

\$107,800.00

\$0.00

**Activity Description:**

Acquisition of foreclosed property.

**Location Description:**

2039 Willow Glenn Drive, Birmingham,AL 35215

**Activity Progress Narrative:**

Activity underway. Demographics are estimates. Dollars are correct.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b># of buildings (non-residential)</b>	0	0/0
<b># of Parcels acquired by</b>	0	0/0
<b># of Parcels acquired by admin</b>	0	0/0
<b># of Parcels acquired voluntarily</b>	0	2/18
<b>Total acquisition compensation to</b>	0	1/16



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** 146

**Activity Title:** 4105 Lloyd Noland Parkway

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

4

**Projected Start Date:**

03/01/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Rehababilitation

**Projected End Date:**

12/31/2011

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

**Overall**

	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$96,220.00
<b>Total Budget</b>	\$0.00	\$96,220.00
<b>Total Obligated</b>	(\$15,800.00)	\$70,220.00
<b>Total Funds Drawdown</b>	\$32,921.31	\$32,921.31
<b>Program Funds Drawdown</b>	\$32,921.31	\$32,921.31
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$32,921.31	\$32,921.31
Jefferson County Commission	\$32,921.31	\$32,921.31
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Rehabilitation of foreclosed property.

**Location Description:**

4105 Lloyd Noland Parkway, Fairfield

**Activity Progress Narrative:**

Activity underway. Demographics are estiamtes. Dollars are correct.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	-1	1/51
<b>#Energy Star Replacement Windows</b>	0	24/204
<b>#Additional Attic/Roof Insulation</b>	0	2/31
<b>#High efficiency heating plants</b>	0	2/17
<b>#Efficient AC added/replaced</b>	0	2/17
<b>#Replaced thermostats</b>	0	2/17



#Replaced hot water heaters	0	2/17
#Light Fixtures (indoors) replaced	0	18/214
#Light fixtures (outdoors) replaced	0	18/72
#Refrigerators replaced	0	2/16
#Clothes washers replaced	0	0/10
#Dishwashers replaced	0	1/12
#Units with solar panels	0	0/0
#Low flow toilets	0	4/38
#Low flow showerheads	0	4/36
#Units with bus/rail access	0	1/5
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF (Ike	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-1	1/53
# of Singlefamily Units	1	1/53

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	-1	-1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>154</b>
<b>Activity Title:</b>	<b>1740 Molly Drive</b>

**Activity Category:**

Acquisition - general

**Project Number:**

3

**Projected Start Date:**

09/07/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition

**Projected End Date:**

12/30/2010

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County Commission

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$65,890.00
<b>Total Budget</b>	\$0.00	\$65,890.00
<b>Total Obligated</b>	\$2,800.00	\$65,935.72
<b>Total Funds Drawdown</b>	\$65,890.00	\$65,890.00
<b>Program Funds Drawdown</b>	\$65,890.00	\$65,890.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$65,890.00	\$65,890.00
Jefferson County Commission	\$65,890.00	\$65,890.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

Activity underway. Demographics are estimates. Dollars are correct.

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	1	1/51

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	1	1/53
<b># of Singlefamily Units</b>	1	1/53



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/20	1/30	1/53	100.00
# Owner Households	0	1	1	0/20	1/30	1/53	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** 155  
**Activity Title:** 1740 Molly Drive

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 4

**Project Title:**  
 Rehababilitation

**Projected Start Date:**  
 09/07/2010

**Projected End Date:**  
 04/30/2011

**Benefit Type:**  
 Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**  
 NSP Only - LMMI

**Responsible Organization:**  
 Jefferson County Commission

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2010</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$60,598.37
<b>Total Budget</b>	\$0.00	\$60,598.37
<b>Total Obligated</b>	(\$18,758.36)	\$30,598.37
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

**Location Description:**

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	0/51



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/30	0/53	0
# Owner Households	0	0	0	0/20	0/30	0/53	0

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---